



THERMOCOUPLES \* RTD SENSORS \* THERMOWELLS \* EXTENSION CABLES \* LEVEL SWITCHES

Ref: 1056C

## INSPECTION & TEST PLAN

Threaded & Weld in Thermowells

**CUSTOMER:**  
**ORDER NO:**  
**PRODUCT:**

**TAG NOS:** As specified

<b>WORKPLAN</b>	<b>REQUIREMENT</b>	<b>SIGNATURE &amp; RECORD</b>
Hex Barstock As specified	Extract of Mill Certificate Available on Receipt of Material	
Dimensional Check	Engineering Manager to Verify & Record	
Hydrostatic Pressure test at 30,000 KPa 6 minute duration	A. Testing office to verify & Document B. Issue Certificate	
Degrease & Tagging	Verify & Document	
Final Inspection	Conduct Visual/Dimensional Inspection & Perform Audit of Inspection & Test Plan.	

.....  
Michael Donnelly  
Testing Officer